

**IMPROVEMENT WORKS ANTICIPATED 2016/17**

Last updated: 12.01.17 - V1.15 By: AS

| District              | Scheme No.  | Scheme Location  | Details   | Status                | Cost Band | Anticipated Construction | PE     |
|-----------------------|-------------|--|---|-----------------------|-----------|--------------------------|--------|
| Hinckley and Bosworth | 4058.009    | Earl Shilton, Mill Lane  | Footway widening works outside school   | Complete              | C         | Completion Q2            | ST/AS  |
| Hinckley and Bosworth | 4227.000    | Hinckley, Ashby Road   | Transport improvements forming part of Zone 3 of the Hinckley Area Project          | Construction underway | A         | Q1/Q2/Q3/Q4              | AS/MO  |
| Hinckley and Bosworth | 4225.000    | Hinckley, Ashby Road to Earl Shilton, High Street                  | Transport improvements forming part of Zone 3 of the Hinckley Area Project          | Construction underway | A         | Q1/Q2/Q3/Q4              | AS/MO  |
| Hinckley and Bosworth | 4237.000    | Hinckley, Regent Street  | Opening up to two-way traffic and provision of additional parking                   | Complete              | B         | Q1/Q2                    | PL/DC  |
| Hinckley and Bosworth | 4228.000    | Hinckley, Stoneygate Drive and Leicester Road                      | Transport improvements forming part of Zone 3 of the Hinckley Area Project          | Construction underway | B         | Q2/Q3/Q4                 | AS/MO  |
| Hinckley and Bosworth | MTP0034.000 | Markfield, A511 Little Shaw Lane/M1 J22/A50                        | Installation of traffic signals on M1 J22 roundabout and capacity improvement works | Complete              | A         | Completion Q1/Q2         | RR/MO  |
| Hinckley and Bosworth | 4285.003    | Various  | Bus Stop Improvements in Zone 3 of the Hinckley Area Project                        | Construction underway | C         | Q1/Q2/Q3/Q4              | AS/MO  |
| Hinckley and Bosworth | 4731.000    | Hinckley, Footpath U10 adjacent to John Cleveland 6th form college | Developer funded Public Right of Way improvement                                    | Awaiting construction | C         | Q4                       | ST/ AS |
| Hinckley and Bosworth | TM4410.000  | Groby, A50 Markfield Road and Bradgate Hill                        | Central reservation gap closures  | Design underway       | C         | 17/18                    | WR/RR  |

**Notes**

**Cost Band Key:** C <£50K; B £50K - £200K; A > £200K

**Anticipated Construction:**

**Q1 = April - June**

**Q2 = July - September**

**Q3 = October - December**

**Q4 = January - March**

**Future = future year not yet confirmed**

**Officer to Contact:**

**Martin O'Connor** Tel. (0116) 305 0001 Email [engineeringdesigngeneral@leics.gov.uk](mailto:engineeringdesigngeneral@leics.gov.uk)

This page is intentionally left blank