

IMPROVEMENT WORKS ANTICIPATED 2016/17

Last updated: 12.01.17 - V1.15 By: AS

District	Scheme No.	Scheme Location	Details	Status	Cost Band	Anticipated Construction	PE
Blaby	4300.000	Countesthorpe, Leicester Road junction with Hospital Lane	Proposed traffic signals	Complete	B	Q2	RU
Blaby	GPF001.004	Glenfield, Elm Tree Avenue	Developer funded traffic calming	Complete	C	Completion Q1	GN/MO
Blaby	0031.001/2	Leicester North West Major Transport Project - A50 County Hall roundabout, A50/A563 New Parks Way roundabout and A563 Aikman Ave junction	Major scheme - widening and installation of traffic signals at all three junctions - to improve capacity and provide pedestrian/cycle facilities	Complete	A	Completion Q1/Q2	DC/MO
Blaby	0034.000	Lubbesthorpe Strategic Employment Site	Junction improvement at B4114/Leicester Lane and new junction on Leicester Lane	Construction underway	A	Q2/Q3/Q4	TM/MO
Blaby	4624.000	Glenfield, Golf Course Footpath Link to Blackthorn Road	Developer funded footpath improvements	Design underway	C	Q4	ST/AS

Notes

Cost Band Key: C <£50K; B £50K - £200K; A > £200K

Anticipated Construction:

Q1 = April - June

Q2 = July - September

Q3 = October - December

Q4 = January - March

Future = future year not yet confirmed

Officer to Contact:

Martin O'Connor Tel. (0116) 305 0001 Email engineeringdesigngeneral@leics.gov.uk

This page is intentionally left blank