

IMPROVEMENT WORKS ANTICIPATED 2016/17

Last updated: 12.01.17 - V1.15

By: AS

| District | Scheme No. | Scheme Location | Details | Status | Cost Band | Anticipated Construction | PE |
|---------------------------|-------------|----------------------------------------------|----------------------------------------------------------------------------|-----------------------------------|-----------|--------------------------|----------|
| North West Leicestershire | MTP0035.000 | Ashby, A42 J13 | Installation of traffic signals at junction and capacity improvement works | Awaiting construction | A | Q4 | Schow/RR |
| North West Leicestershire | TM4378 | Oakthorpe, Measham Road | Provision of speed table at existing zebra crossing | Design underway | C | Q4 | ST/CH/SD |
| North West Leicestershire | 4538.000 | Moira, Furnace Footpath link to Measham Road | Developer funded Public Right of Way improvement | Awaiting construction | C | Q4 | ST/ AS |
| North West Leicestershire | 4550.000 | Ibstock, Valley Farm | Installation of new culvert and farm access track | Complete | A | Completion Q1 | MD/DC |
| North West Leicestershire | 4659.000 | Bardon, Bardon Hill, Regs Way | Developer funded bus stop improvements | Awaiting construction | C | Q4 | PLES/RR |
| North West Leicestershire | 4677.000 | Ravenstone, Coalville Lane | Developer funded traffic calming | Preliminary consultation underway | C | 17/18 | AS/CH |

Notes

Cost Band Key: C <£50K; B £50K - £200K; A > £200K

Anticipated Construction:

Q1 = April - June

Q2 = July - September

Q3 = October - December

Q4 = January - March

Future = future year not yet confirmed

Officer to Contact:

Martin O'Connor Tel. (0116) 305 0001 Email engineeringdesigngeneral@leics.gov.uk

This page is intentionally left blank