IMPROVEMENT WORKS ANTICIPATED 2016/17

Last updated: 31.01.17 - V1.16 By: AS

District	Scheme No.	Scheme Location	Details	Status	Cost Band	Anticipated Construction	PE
Harborough	3979.002	Great Glen, Church Road	Developer funded bus shelter improvements	Complete	С	Q1 2017/18	RW
Harborough	3979.001	Great Glen, Stretton Road	Developer funded cycle and pedestrain facilities along Stretton Road, High Street to existing shared facilities in Great Glen	Design underway	В	Q4	PG/PL/SD
Harborough	4536.000	Newton Harcourt, Post Office Lane	Developer funded highway improvements	Complete	В	Q3	PG/RR
Harborough	4533.001	Kibworth Harcourt, Main Sreet, Albert Street and Langton Road	Developer funded traffic calming	Design underway	В	Q2 2017/18	PG/CH/RR
Harborough	4533.002	Kibworth Beauchamp, Thackery Lane to Hillcrest Avenue	Developer funded footway improvements between Thackery Lane and Kibworth CE Primary School	Design underway	В	Q2 2017/18	MA/CH/RR
Harborough	4266.002	Thurnby and Bushby, Court Road/Grange Lane/Main Street Junction Trial	Measures to reduce speeds and improve road safety, traffic flow and accessibility for pedestrians - funded by Parish Council	Design underway	С	Q4	МО
Harborough	4661.000	Swinford, Rugby Road and Kilworth Road	Permanent Vehicle Activated Sign request from Swinford Parish Council, 3rd party funded	Design underway	С	Q3/Q4	LM
Harborough	4681.000	Husbands Bosworth, A4304 and Welford Road	Advisory school 20mph, 3rd party funded	Consultation ongoing	С	Q4	PLES/RR

Notes

Cost Band Key: C <£50K; B £50K - £200K; A > £200K

Anticipated Construction: Q1 = April - June Q2 = July - September Q3 = October - December Q4 = January - March

Future = future year not yet confirmed

Officer to Contact:

Martin O'Connor Tel. (0116) 305 0001 Email engineeringdesigngeneral@leics.gov.uk

