

**INTEGRATED TRANSPORT SCHEMES PROGRAMME FOR CHARNWOOD 2011/2012**

Parish	Location	Details	Status	Cost Band	Anticipated Construction
Anstey	Link Road	Traffic calming	Developer Funded - Design Underway	B	Q4
Barrow Upon Soar	Cotes Road/Nottingham Road	Traffic Calming	Developer Funded - Consultation Underway	B	Q3
Loughborough	Shelthorpe Primary School	Advisory 20mph School safety zone	Complete	C	Q2
Loughborough	Loughborough, Belton Road West Extension	Footway/Cycle track	Construction Underway	B	Q2
Loughborough	Forest Road	Footway/Cycle track & Toucan crossing	Design Underway	B	Q4
Loughborough	Forest Road/Nanpantan Road	Footway Improvements/Cycle facilities	Design Underway	C	Q4
Loughborough	Maxwell Drive - Stonebow Primary School	Waymarkers & cycle signing	Design Underway	C	Q4
Loughborough	Fairmeadows Way - Woodbrooke Vale Primary School	Traffic calming & waymarkers	Consultation Underway	C	Q3
Shepshed	Iveshead Road/Charley Road	Surfacing, horizontal/vertical re-alignment	Reserve - Design Underway	B	2012/13
Syston	Melton Road - Roundhill Community College	Advisory 20mph School safety zone	Consultation Underway	C	Q4
Syston	Melton Road - Roundhill Community College	Footway/Cycle tracks - Phase 1 and 2	Consultation Underway	B	Q4
Syston	Wreake Valley College	Advisory 20mph School safety zone	Externally funded - Awaiting Construction	C	Q3
Syston	Wreake Valley Link	Cycle Links	Externally funded - Consultation Underway	C	Q3
Syston	St Peter & St Paul C of E Primary School	Advisory 20mph School safety zone	Externally funded - Construction Underway	C	Q2
Thurmaston	A607 Newark Road/Melton Road Roundabout	Signal visibility changes	Awaiting Construction	C	Q3
Thurmaston	A607 Newark Road, Humberstone Lane to	Footway/Cycle Track	Externally funded (part) -	B	Q3

## APPENDIX E

Parish	Location	Details	Status	Cost Band	Anticipated Construction
	Barkby Thorpe Lane		Consultation Underway		
Wanlip	Rectory Road	Traffic calming	Developer Funded - Awaiting Construction	C	Q3
Various	A6, Loughborough to M1 junction 24	Route improvements including speed limits, gap closures & signs.	Consultation Underway	B	Q4
Various	A6, Loughborough to Birstall	Route signing and surface improvements	Reserve - Design Underway	B	2012/13
Various	Loughborough South West & the Wolds Villages	Community Forum funded cycle parking	Complete	C	Q1
Various	Loughborough Various	Congestion management programme	Reserve - Design Underway	A	2012/13
Various	Loughborough Various	Cycle network signing (completion)	Construction Underway	C	2011/12
Various	Rural Bus Partnership - Countywide	Grant support to local communities for bus shelters	Design Underway	C	2011/12
Various	Soar Valley	Cycle signing	Externally funded - Awaiting Construction	B	Q3
Various	Connect2 Watermead Park	Footway/Cycle track	Construction Underway	C	2011/12
Various	Various schools - Countywide	Cycle parking in partnership with Sustrans	Construction Underway	A	Q2/Q3
Various	Various - Countywide	Footway improvements	Design Underway	C	2011/12
Various	Various - Countywide	Rights of way network improvements	Design Underway	B	2011/12

### Notes

**Cost Band Key:- C < £50k; B £50k - £200k; A > £200k**

**Anticipated Construction:-**

**Q1 = April – June**

**Q2 = July – September**

**Q3= October – December**

**Q4 = January - March**

**VAS = Vehicle Activated Sign(s)**

### Officer to Contact:

Martin O'Connor      Tel: (0116) 305 6186      Email: [Martin.O'Connor@leics.gov.uk](mailto:Martin.O'Connor@leics.gov.uk)