

Major Capital Maintenance Principal Roads

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|-----------------------------|--------------------|---------------------------------------|----------------------------|--------------|-----------|
| Hinckley and Bosworth | Stapleton | Hinckley Road - Bends at Stapleton | Carriageway Resurfacing | B | Completed |

Major Capital Maintenance B&C Roads

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|-----------------------------|--------------------|---|--|--------------|-------------------|
| Hinckley and Bosworth | Twycross | Ashby Road - From Twycross to Wood Lane | Carriageway Resurfacing and Strengthening | | Reserve Scheme |
| Hinckley and Bosworth | Burbage | Church Street - Lychgate Lane to High Street | Carriageway Resurfacing | | Reserve Scheme |

Major Capital Maintenance Unclassified Roads

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|-----------------------------|--------------------|--|---|--------------|--|
| Hinckley and Bosworth | Hinckley | Nutts Lane - Adjacent to Railway bridge. Phase 2. | Carriageway Resurfacing | C | Scheme postponed until 17/18 due to S278 works & proposed gas main replacemen ts |
| Hinckley and Bosworth | Earl Shilton | Coronation Road - All | Carriageway Resurfacing | | Reserve Scheme |
| Hinckley and Bosworth | Sheepy | Crow Lane - Isolated Repairs | Reconstruct concrete carriageway – Phase 1 | | Reserve Scheme |

Surface Dressing

The 2016/17 surface dressing season took place between April and September and has now concluded. Approximately 912,000m² of the road network was treated to prolong its serviceable life.

Poor weather conditions throughout the early part of the season meant that more working days were lost than originally estimated. This consequentially resulted in some sites having to be removed from the programme.

These uncompleted sites will be rolled forward and considered alongside other locations for the 2017/18 surface dressing programme, for which preparatory works have already commenced.

Footway Treatments (including full reconstruction and planned patching)

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|-----------------------|----------------------------|--|-----------------------------------|----------------------|----------------|
| Hinckley and Bosworth | Hinckley | Ashby Road - Linked to Hinckley Phase 3 Improvements | Footway Reconstruction | C | Completed |
| Hinckley and Bosworth | Hinckley | Strathmore Road - Full length, replacing damaged flags | Footway Reconstruction | | Reserve Scheme |

Highway Drainage Maintenance Flood Alleviation Schemes

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|-----------------------|----------------------------|--|--|----------------------|--|
| Hinckley and Bosworth | Newbold Verdon | Barlestone Road between Dragon Lane and Newbold Road | Upgrade of footway and carriageway drainage (phase 4) | C | Design in progress. Works planned for Feb 2017 |
| Hinckley and Bosworth | Hinckley | Ashby Road | Additional carriageway gullies | C | Completed |
| Hinckley and Bosworth | Newton Unthank | Desford Road | Upgrade of carriageway drainage to remove standing water | C | No works planned following investigation |
| Hinckley and Bosworth | Wigston Parva | Church Lane | Carry Forward from 2015/16 , upgrade highway drains | C | Status to be confirmed |

Bridge Maintenance Schemes

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|------------------------|--------------------|------------------------------|---|--------------|-------------------------|
| Hinckley & Bosworth | Groby | A50 Markfield Road (0189) | Waterproofing, joints & parapet repairs | B | Postponed to 2017/18 |
| Hinckley & Bosworth | Groby | A50 Markfield Road (0190) | Parapet painting | C | Completed |
| Hinckley & Bosworth | Ratby | Station Road (0620) | Parapet painting | C | Completed |

Safety Barrier Repair and Renewal Schemes

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|-----------------------------|--------------------|--|---------------------------|--------------|--|
| Hinckley and Bosworth | Aston Flamville | Lychgate Lane - From Brook Street to Townsend Road | Safety Barrier Renewal | C | Design completed. Works to be scheduled for Q4 |

Street Lighting Maintenance & Renewal

| District | Parish/ village | Location/ scheme name | Treatment/ Description | No. of Columns |
|--------------------------|-----------------|-----------------------|---------------------------|----------------|
| Hinckley and Bosworth | Barwell | Barwell | | 73 |
| Hinckley and Bosworth | Sheepy Magna | Sheepy Magna | | 19 |

Traffic Signal Renewal

Cost Bands A >£200k, B <£200k >£50k, C <£50k

| District | Parish/ village | Location/ scheme name | Treatment/ Description | Cost Band | Notes |
|----------|--|--------------------------|---------------------------------------|--------------|------------------------------|
| Various | Hinckley, Melton, Birstall, Leicester Forest East | Various | Digital Communication s Upgrade | B | On Going LFE completed |

This page is intentionally left blank