Capital Budget 2018/19 – forecast main variances

Children and Family Services

Net underspend of £4.3m is forecast compared with the updated budget. The main variances are:

	£000
Provision of Additional Primary Places	-4,254
Contingency set aside for issues arising from September admissions not needed, and u 2017/18 was not required. One scheme identified for acceleration but 2018/19 spend will	-
Other variances	-40
TOTAL	-4.294

Adults & Communities

Net slippage of £0.3m is forecast compared with the updated budget. The main variances are:

	£000
Changing Places / Toilets	-189
At this stage there are 2 schemes expected to be delivered in 18/19 for £50k, with the reunspent and carried forward to 19/20 while further applications are sought.	emaining funding
Mobile Library Vehicles	-138
During 18/19 purchase of a new vehicle to allow for rotation of vehicles during maintenar vehicles.	nce of major
The remaining funding to be reviewed for slippage to 19/20 for an additional vehicle.	
Other variances	6
TOTAL	-321

Public Health

The forecast expenditure is in line with the updated budget

Environment and Transport

Net slippage of £4.1m is forecast compared with the updated budget. The main variances are:

Environment and Transport - Transportation	£000
Transport Asset Management - Maintenance	1,733
Acceleration of budget due to reassessment of recharging of staff time to capital scheme costs are appropriately reflected in outturn forecasts. In addition there has been damage from the heat in the summer months. Additional works have been identified to be comple	to the highways
Melton Mowbray Eastern Distributor Road	908
Acceleration of budget due to additional AECOM design work anticipated this year rather	than next.

304	
County Council Vehicle Programme	876
Acceleration of spend from future years' allocations due to evaluation of the fleet le	ading to some assets
being identified as no longer being economical/safe to continue repairing and runni vehicle requirements.	ing as well as additional
Advanced Design	349
Acceleration due to additional works advanced on the microsimulation project whic	
to finish earlier and the tool available for use. Additional emerging priorities work w and a review of the budgets is underway, additional works identified for the HIF bid	
A50 Overbridge Markfield	264
Problems encountered with exposed bridge deck which required extensive repair a joints. This unanticipated delay in the works has led to a compensation event with t	
Strategic Economic Plan (SEP) - M1 Junction 23	-2,979
Slippage of budget due to identifying appropriate contractors to complete the work	-
framework which has now been issued. Also securing S106 agreements with deve progress but no impact on final delivery.	elopers has delayed
Zouch Bridge Replacement	-2,470
	11 CALLARE 12 WEERS IU
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complete the scheme would take 18 months take 1	ticipated to be until
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46	nticipated to be until ete. -1,407
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complete the scheme would take 18 months take 18 months to complete the scheme would take 18 months take	ticipated to be until ete. -1,407 through the MSF3
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's or	ticipated to be until ete. -1,407 through the MSF3
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's compact on final delivery.	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's o impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been updated	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's o impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20.	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058 ated to reflect actual -335
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's o impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058 ated to reflect actual -335
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's o impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's of impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to Melton Depot - Replacement Planning permission for the site at Sysonby Farm is due to be submitted imminentil	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's o impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to Melton Depot - Replacement Planning permission for the site at Sysonby Farm is due to be submitted imminent to be significant works on site this financial year.	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220 y but there are unlikely -150
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's o impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to Melton Depot - Replacement Planning permission for the site at Sysonby Farm is due to be submitted imminent to be significant works on site this financial year. Transport Asset Management - Flood Alleviation Slippage of budget due to further site investigations identifying further surveying an	ticipated to be until ete. -1,407 through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220 y but there are unlikely -150
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's of impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to Melton Depot - Replacement Planning permission for the site at Sysonby Farm is due to be submitted imminent to be significant works on site this financial year. Transport Asset Management - Flood Alleviation Slippage of budget due to further site investigations identifying further surveying an completed however construction of these schemes is anticipated in 2019/20	through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220 y but there are unlikely -150 ad design works to be
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's of impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to Melton Depot - Replacement Planning permission for the site at Sysonby Farm is due to be submitted imminent to be significant works on site this financial year. Transport Asset Management - Flood Alleviation Slippage of budget due to further site investigations identifying further surveying an completed however construction of these schemes is anticipated in 2019/20	through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220 y but there are unlikely -150 nd design works to be 401
Slippage of budget due to a public enquiry which took place in August 2018. The D publish their decision. Therefore the majority of spend for this project is now not an 2019/20. Likely start Spring 2019 and the scheme would take 18 months to complet SEP - Anstey Lane A46 Slippage of budget due to identifying appropriate contractors to complete the work framework which has now been issued. Delays in appointing Highways England's of impact on final delivery. National Productivity Investment Fund (NPIF) - Hinckley Hub Original profile was from the original NPIF bid but spend profile has now been upda delivery programme. Any slippage this year will be spent in 2019/20. Croft Office Blocks Improvements Works at the workshop have slipped, primarily due to changes in key personnel to Designificant works on site this financial year. Transport Asset Management - Flood Alleviation Slippage of budget due to further site investigations identifying further surveying ar completed however construction of these schemes is anticipated in 2019/20 Environment and Transport - Waste Management Additional funding is required for unforeseen essential repair works at Loughborous	through the MSF3 design consultant but no -1,058 ated to reflect actual -335 progress the project. -220 y but there are unlikely design works to be 401

Chief Executives

Net slippage of £2.6m is forecast compared with the updated budget. The main variances are:

	£000
Rural Broadband Scheme - Phase 3	-2,590
There is slippage as delays have resulted from a longer than expected Open Market Rev procurement, due to additional information being requested from a potential supplier to s response. This was necessary to ensure the procurement met the requirements of the B Programme Authority (BDUK). The contract is now expected to be awarded in May 2019	upport their roadband
Other variances	-2
TOTAL	-2,592

Corporate Resources

Net slippage of £0.8m is forecast compared with the updated budget. The main variances are:

	£000
Snibston Country Park Future Strategy	-521
As a result of the delay in being granted planning permission and the subsequent need to reflect planning conditions and changes to the scheme. Work will not begin in earnest or 2019, necessitating slippage of the capital budget into 2019/20.	
Beacon Hill Café and Education Centre	-148
The potential to add a Café to one of the Authority's thriving Country Parks is still considered to be a key component of the Country Park Strategy. However, due to changes in personnel and other time pressures, this scheme will now likely slip into 2019/20 to allow time for full consideration of all options.	
Other variances	-85
TOTAL	-754

Corporate Programme

Net acceleration of £3.5m is forecast compared with the updated budget. The main variances are:

	£000
Corporate Asset Investment Fund (CAIF) - East of Lutterworth Strategic Development	7,988
Acceleration of scheme based on anticipated timing of land purchases.	
CAIF - Loughborough University Science & Enterprise Park (LUSEP)	-2,721
Slippage due to delay in exchanging contracts with the University and the proposed ten Contracts have been exchanged in July 2018 with a view to commencing on site in Feb an extremely complex deal involving many stakeholders.	
CAIF - Coalville Workspace Project	-1,308
Works on site delayed to Oct/Nov 2018. Resolution of tenant issues delayed the build	programme.
CAIF - Airfield Business Park	-391
Slippage due to delay in the open tender procurement process and the work will now be site in January 2019.	e commencing on
Other variances	-26
TOTAL	3,542

306 Capital Programme - Changes in Funding

Outturn Adjustments - 2017/18	£000
Children & Family Services	5,800
Adults & Communities	388
Environment & Transport	-297
Chief Executives	1,027
Corporate Resources	866
Corporate Programme	-7,338
	446

2018/19 Budget Adjustments

Children and Family Services	
Healthy Pupils New Capital Grant - New Announcement	202
School Condition Grant - Confirmation of 2018/19 allocation (difference)	8
Adults & Communities	
Supported Living Scheme Great Glen (purchase of building) - funding approved Cabinet 6 July 2018 from Future Developments (additional Adult Social Care Precept).	1,000
Mountsorrel Transforming Care - scheme removed which was subject to NHS bid	-440
Hinckley, The Trees - scheme removed, will now take place in 2019/20	-390
Danemill Annex - revenue funding contribution	84
Carlton Drive - capital contributions unapplied (capital funding received in advance of need).	15
Environment and Transport	
Highways Maintenance Restorative Patching - funding approved Cabinet 22 May 2018 (part of £5.0m) from Future Developments Fund	2,700
Transport Asset Management Programme - DfT Flood Resilience Fund - New Grant allocation	608
Highways Capital - Capital Financing Earmarked Fund	1,160
Vehicle Programme and Safety Scheme - Capital Financing Earmarked Fund	782
DfT Pothole Fund and Incentive Fund Grant - Adjustment per announced grant	
allocation	-299
A50 Markfield Overbridge -capital contributions unapplied	302
Advance Design SEP - LLITM earmarked fund	208
Sapcote Fleet Depot - capital contributions unapplied	191
Markfield, Shaw Lane - £233k Section106 Developer and £700k capital contributions unapplied	933
Externally funded schemes - Section 106 Developer contributions	1,709
Speed Camera Replacement - Leicester, Leicestershire, Rutland Road Safety Partnership (LLRRSP) contribution	913
M1 Bridge to Growth - £150k capital contributions unapplied and £601k developer contribution	751
West Lane Scheme - funded by developer	440
A42 Junction 13 - capital contributions unapplied	383
Corporate Resources	
Fit for the Future - funded from Future Developments Fund (part of £5m allocated)	2,000
CSC Telephony System Replacement - Transformation earmarked fund	70
Insurance System Replacement - Insurance earmarked fund	90
Sub Total	13,420
Overall Total	13,866