Capital Budget 2020/21 – main variances

Children and Family Services

Net variance of £12.1m. The main variances are:

	£000
Provision of Additional School Places	-8,006
1) Shepshed School Places has slipped by £2.5m. This complex scheme involves several projects including the refurbishment of the former Hind Leys and Shepshed High School single high school building and a separate primary provision. 2) Ashby Secondary Places scheme has slipped by £1.9m, Secondary schools in the As currently implementing age range change - the last area of Leicestershire to do so. This added a further level of complexity over where and when additional secondary places wil 3) Coalville Secondary Places has slipped by £1.1m It was initially agreed that this would new building at Newbridge High School part of the Apollo Multi-Academy Trust. Howeverenter into a lease with the developer, instead of purchasing the building outright. S106 c be used to fund lease payments. 4) Rothley Primary School - Slippage of £1.0m as Char Council (CBC) has refused the planning application, citing issues with the settlement bou demonstration of a housing need, and being contrary to the Charnwood Local Plan amor reasons for refusal. This will further impact the delivery timeline of this scheme. 5) Fleck Slippage of £1.0m as a Multi Academy Trust that already has a number of primary school applied to the DfE to open a primary Free School in the area. If the DfE approve this it c needed at Fleckney. Therefore further works have been paused awaiting the DfE's decise 6) Oadby Secondary Places has slipped by £0.5m. This is a passported scheme, with pabeing made in line with scheme progress. The expected profile of payments is £250k in August 21	al parties and sub- buildings to create a hby area are transition time has I be required. I be used towards a r Apollo decided to ontributions cannot nwood Borough indary, the lack of ngst the various ney Primary School - ils in the area has ould affect what is sion.
 SEND Programme 1) Short Stay South slipped by £0.7m due to identification of a site is under consideration 2) Thomas Estley Communication and Interaction Unit slipped by £0.4m due to the scher legal agreement which was signed on 7th April 2021. 3) Hinckley Area SEMH Unit has slipped by £0.3m, a number of potential sites are being Discussions are now underway with the Academy. 4) Hinckley Parks SEMH Unit slipped by £0.2m. After a number of Covid related delays, out to tender. 	me needed a revised explored.
Strategic Capital Maintenance	-1,081
This funding will be used towards much-needed capital maintenance works to existing bu Iveshead site at Shepshed. However the timeline of works is very much dependent on th 'Shepshed Masterplan' which itself has slipped significantly.	uildings on the
Assessment & Residential Multi-Functional Properties	-910
The initial absence and subsequent delay in implementing a minor works contract caused on this project. Works were expected to start early in the new financial year, although the temporarily used for the LA's COVID19 response, so this delayed the start of the scheme	e buildings were being
Early Help - Building reconfiguration and refurbishment	-69
The initial absence and subsequent delay in implementing a minor works contract caused project.	
	-191

Adults & Communities

The Department has a net slippage of £1.3m. The main variances are:

	£000
Brookfields Supported Living Scheme (refurbishment)	176

Additional costs incurred relating to 1) internal works to meet the physical needs of a specific	
2) external works undertaken to facilitate the independent living environment in a safe and s	ecure way. This
will be funded from the balance of the SCIP allocation programme in 2021/22 (£1.6m).	
	1
SCIP - Loughborough, Brooklands Forest Road	61
Additional costs incurred due to lowest tender over budget and unanticipated costs incurred	during
refurbishment. This will be funded from the balance of the SCIP allocation programme in 202	21/22 (£1.6m).
Hamilton Court/Smith Crescent - NWL Development	-1,052
Slippage of scheme as Department assesses future cohort requirement. The most competiti	ve tender was
\pounds 400k over budget. All work on the development of the site has stopped until the review has	concluded.
SCIP - Loughborough, New Ashby Court SL scheme	-203
Slippage of final element of works to 2021/22 - scheme expected to be completed in late Jul	y 2021.
SCIP - Specialist Dementia Facility, Coalville	-100
The tender for the appointment of a partner was significantly delayed due to the ongoing imp	act of Covid-19.
SCIP - Anstey, Hollow Road Flats	-90
The scheme is due to be completed in early 2021/22.	
Other variances	-105
TOTAL	-1,313

Environment and Transport

The Department has a net slippage of £16.9m. The main variances are:

	£000
Capital Maintenance - Preventative	297
Acceleration due to a lot more deterioration found than expected when completing the surfation patching works.	ace dressing
Highways Capital Maintenance - Bridges Schemes	238
Acceleration due to jobs that required more specialised works than anticipated and delays triggered a compensation event.	in start date
M1 Junction 23 & A512	-3,643
Slippage due to delays in the legal agreement being signed with the developers. There was mobilisation due to issues with access to the site.	s also a delay in
Highways Capital Maintenance Schemes	-2,716
Slippage due to challenge fund being provided mid-year and whilst all efforts were made to schemes before the year end they will not be done until early 2021/22. In addition due to tr the East Midlands Airport from the effects of Brexit, a programme near this area had to be some slippage relating to less work design work being completed for major schemes this year estill progressing and this will be needed in the future.	affic concerns at postponed and
A511 Major Road Network (MRN)	-1,999
Slippage due to delays with surveys which delayed the planning process this then impacted contractors and the procurement of works taking longer than anticipated	d on engaging with
County Council Vehicle Programme	-1,495
Slippage due to a process being reviewed with consultants under Fleet Management Revie therefore the only spend was on replacing essential vehicles.	ew project,
National Productivity Investment Fund (NPIF) - Hinckley Hub	-1,313
Slippage due to delays, due to Covid 19 restriction, with completing trial holes which are ne undertaken before construction work and finalising land purchase. In addition there was a c the licence to access third party land to complete the trial holes and also due to disputes or contaminated materials and liability which delayed the land purchase.	delay in obtaining

56

57	
Safety Schemes	-1,218
Slippage due to Covid 19 restrictions stopping work. In addition Parish Council bidded to do works and are yet to claim this and some money is to be used for community speed initiative identifying appropriate schemes there was not enough time to complete these in 20/21 and 21/22.	es. After
Advanced Design	-726
Slippage due to reprioritisation of works and when monies will be spent this has meant som not be required this year but will be needed in future years.	e money is now
Waste Transfer Station Development	-625
Slippage due to construction not starting until 2021/22 so that detailed pre construction worl completed in 2020/21, therefore the spend profile has been revised in line with the commen construction works.	
Kibworth Site Redevelopment	-536
Slippage due to construction not due to start until 2021/22 so that detailed pre construction completed in 2020/21, therefore the spend profile has been revised in line with the commen construction works.	
M1 Junction 20A - Advanced Design	-438
Slippage relates to the works with District Council taking longer than anticipated .	
A46 Anstey Lane	-411
Works completed in July 2020. Slippage due to remedial works that will need completing ov months.	er the next 12
Zouch Bridge Replacement	-373
Slippage due to revaluation of the best outcomes for the programme and best value for mor will lead to a tender process.	ney options which
Lutterworth East Development - Infrastructure	-358
Slippage due to project being on hold whilst investigating further funding options for the sch	eme.
Melton Mowbray Distributor Road - North and East Section	-281
Slippage due to design works did not progress as quickly as anticipated and survey works v to weather conditions.	vere delayed due
Recycling House Waste Sites - Drainage	-280
Slippage due to additional surveys were required on site which has delayed the commencer project.	nent of the
Transport Asset Management - Restorative Maintenance	-278
Slippage due to additional DFT funding which funded larger scale maintenance works instea repair works meaning that some on the roadmender repair works have been delayed until n	
Transport Asset Management - Network Performance & Reliability	-236
Slippage due to a new cycling and walking strategy being prepared in which there will be a	-
traffic Counters and therefore the money will be spent in accordance with the strategy that is	
Coalville Ashby Rd Highway Improvements Slippage due to restrictions from Covid 19 that delayed the start date of this project.	-187
Transport Asset Management - Flood Alleviation	-169
Slippage due to revaluation of a large programme which may need additional works such as station but options are still being explored and some smaller schemes were delayed due to and resourcing levels.	
Other variances	-160
TOTAL	-16,907

Chief Executives

The Department has a net slippage of $\pounds 0.3m$. The main variances are:

	£000
Rural Broadband Scheme - Phase 3	-387

There was a 3 to 4 month delay in the programme, mainly due to the impact of Covid-19. Th progressing with the delivery of the contract milestones, some of which will be delivered in 2 this financial year.	
Other variances	48
TOTAL	-339

TOTAL

Corporate Resources

The Department has a net slippage of £2.9m. The main variances are:

	£000
Workplace Strategy - End User Device (PC, laptop)	1,513
Overspend relates to additional costs incurred in year to provide laptops and Smartp work from home safely during Covid restrictions.	hones to enable staff to
Melton, Sysonby Farm Development	366
Decision taken requiring the developer to be responsible for completing enabling wo not going ahead with the Homes England Grant due to the conditions of the agreement	
Snibston & Country Park Future Strategy - Land Remediation works	-1,630
Remediation works will now be carried out by the end user and not form part of the s underspend.	scheme resulting in an
Workplace Strategy (WPS)	-689
Slippage arising due to delays in the works starting at Pennine House and Parkside	as a result of COVID-19.
Watermead Park Footbridge and Cycleway	-496
Delays to securing necessary planning and other agreements has extended project t work start date to 2021/22.	timelines with a deferral of
Ways of Working - Office Infrastructure	-349
As part of the capital refresh funding provision was made to divert funding to cover the working from home allowance. This included acceleration from later years provision. represents the return of accelerated funding from 2021/22 and 2022/23.	
Score + (Schools Energy Efficiency Scheme)	-315
Covid restrictions on access to schools visits, alongside indirect impact to staff resolutes has delayed project progress, as activities scheduled for 2020/21 did not proceed as	•
County Hall Solar Panels (additional)	-309
Government funding as part of the Decarbonisation Scheme has substituted this fun resulting in an underspend.	ding requirement,
ICT - Marval Replacement Programme	-240
Reassessment of future operational model has lead to a pause in the replacement o	f Marval.
Energy Efficiency Measures	-150
Project investigations were delayed due to Covid-19 which impacted progress on the 2021. Works are expected to resume in 2021/22.	e planned activities for
ICT - Corporate Programme	-138
Focus during 2020/21 was diverted to the response to evolving cyber security threat elements of the strategic activities outlined within the ICT programme for 2020/21 to	. This resulted in some
County Hall Lift Replacement Scheme	-110
Focus on climate impact and overall re-assessment of strategic priorities led to a del Project to be realigned along with other County Hall projects relating to recovery and	
Snibston Electric Vehicle Car Charge Points	-93
Slippage arose as a result of awaiting planning permission for the Solar car port eler	ment of this project.
Other variances	-245
TOTAL	-2,885

The programme has a net slippage of £6.9m. The main variances are:

	£000
CAIF - Asset Acquisitions/New Investments	709
Acceleration of funds - £0.6m to East of Lutterworth SDA and £0.1m for Airfield Business Park Phase been through the approval process and agreed.	3-4 which have
Future Developments	-6,545
Slippage as schemes were not suitably advanced to require funding.	
CAIF - Airfield Business Park Phase 1/2	-592
Framework tender completed which resulted in only two contractors tendering significantly in budget and a further procurement exercise will need to take place.	n excess of the
CAIF - Lutterworth East - Planning and Pre-Highway construction Works	-251
Slippage is Highways part of scheme, contribution and works to be agreed in 21/22.	-
Industrial Properties General Improvements	-207
Slippage due to Covid which hampered decisions relating to works and letting of properties.	-
CAIF - Leaders Farm, Phase 2 - Ind Units and x2 Drive Thru Restaurants	-184
Slippage due to delays in obtaining planning permission.	
Other variances	97
TOTAL	-6,973

This page is intentionally left blank