

### Major Capital Maintenance Principal Roads

Cost Bands A >£200k, B <£200k >£50k, C <£50k

District	Parish/ village	Location/ scheme name	Treatment/ Description	Cost Band	Notes
Charnwood	Loughborough	Ashby Road - Ashby Rd from Green Close Lane to Radmoor Road	Carriageway Resurfacing	B	Completed

### Major Capital Maintenance B&C Roads

Cost Bands A >£200k, B <£200k >£50k, C <£50k

District	Parish/ village	Location/ scheme name	Treatment/ Description	Cost Band	Notes
Charnwood	Burton on the Wolds	Loughborough Road - From Burton on the Wolds to Prestwold Lane junction	Carriageway Edge Strengthening	B	Started Nov 28 <sup>th</sup> . Planned completion 16 <sup>th</sup> Dec.
Charnwood	Belton	Grace Dieu Lane - Between Ashby Road and Church Lane	Carriageway Resurfacing	B	Completed

### Major Capital Maintenance Unclassified Roads

Cost Bands A >£200k, B <£200k >£50k, C <£50k

District	Parish/ village	Location/ scheme name	Treatment/ Description	Cost Band	Notes
Charnwood	Syston	Broad Street - Entire Length	Drainage work and Carriageway resurfacing	B	Completed
Charnwood	Loughborough	Georges Yard - Entire Length	Carriageway Resurfacing	C	Completed
Charnwood	Syston	St Peters Court - All	Carriageway Resurfacing		Reserve Scheme

## **Surface Dressing**

The 2016/17 surface dressing season took place between April and September and has now concluded. Approximately 912,000m<sup>2</sup> of the road network was treated to prolong its serviceable life.

Poor weather conditions throughout the early part of the season meant that more working days were lost than originally estimated. This consequentially resulted in some sites having to be removed from the programme.

These uncompleted sites will be rolled forward and considered alongside other locations for the 2017/18 surface dressing programme, for which preparatory works have already commenced.

## **Footway Treatments (including full reconstruction and planned patching)**

**Cost Bands A >£200k, B <£200k >£50k, C <£50k**

<b>District</b>	<b>Parish/ village</b>	<b>Location/ scheme name</b>	<b>Treatment/ Description</b>	<b>Cost Band</b>	<b>Notes</b>
Charnwood	Loughborough	Ashby Road - From Epinal Way towards Radmoor Road	Footway Reconstruction	C	Scheme prepared. Planned construction in Feb 2017

## **Highway Drainage Maintenance Flood Alleviation Schemes**

**Cost Bands A >£200k, B <£200k >£50k, C <£50k**

<b>District</b>	<b>Parish/ village</b>	<b>Location/ scheme name</b>	<b>Treatment/ Description</b>	<b>Cost Band</b>	<b>Notes</b>
Charnwood	Loughborough	Leicester Road	Drainage alterations to remove standing water	C	Completed
Charnwood	Rothley	Loughborough Road	Improvements to drainage channels and removal of verge obstruction	C	Design in progress. Works planned for March 2017
Charnwood	Loughborough	Epinal Way/Ashby Road	Phase 2 works to resolve standing water	C	No Work planned as phase 1 was successful

### Bridge Maintenance Schemes

Cost Bands A >£200k, B <£200k >£50k, C <£50k

District	Parish/ village	Location/ scheme name	Treatment/ Description	Cost Band	Notes
Charnwood	Barkby	Barkby Brook (8026)	River training wall repairs	C	Completed
Charnwood	Barrow Upon Soar	River Soar, A6 Quorn-Mountsorrel Bypass (0364)	Deck joint repairs	C	Temporary repairs undertaken
Charnwood	Cossington	Syston Road (0533)	Parapet repairs	C	To be programed
Charnwood	Loughborough	Belton Road (0299)	Parapet painting	C	Deferred
Charnwood	Loughborough	Browns Lane (1146)	Parapet painting	C	Completed
Charnwood	Loughborough	Belton Road West Extension (1188)	Parapet painting	C	To be programed
Charnwood	Loughborough	Buckingham Drive (1222)	Parapet painting	C	Completed
Charnwood	Rothley	Town Green (1152)	Parapet painting	C	Completed
Charnwood	Swithland	Main Street (1294)	Culvert repairs	C	Completed

### Traffic Signal Renewal

Cost Bands A >£200k, B <£200k >£50k, C <£50k

District	Parish/ village	Location/ scheme name	Treatment/ Description	Cost Band	Notes
Charnwood	Loughboro ugh	Sparrow Hill/The Coneries junction	Junction Control Renewal	C	Looking at alternative options
Charnwood	Syston	Melton Road/Brookside	Pelican Renewal	C	Completed
Charnwood	Syston	Melton Road/Parkstone Road	Pelican Renewal	C	Completed

This page is intentionally left blank