

Rural Road Initiative 2022/23 – List of Schemes/Sites to be Completed.

As detailed above, the Rural Roads Initiative was reported at Scrutiny on 1 March 2018. At the time of writing (19 December 2022) a total of 41 schemes were completed, with a further four due to be delivered within the 2022/23 financial year. Those schemes are as follows:

Route	Status (as of 20/12/2022)
Gallow Field Road, Foxton	Completed 12/12/2022
A453	Awaiting construction - to be completed 31/03/2023.
C7117 Leicester Road / Sweystone Road, Heather	Scheme delayed – tying in with overlapping developer led scheme
C4103 Thornton Lane, Markfield	Delayed – to be completed 31/03/2023.

This page is intentionally left blank