

CHILDREN'S CENTRES

Area/Location	Details of Project	Establishment	Service Delivery	Estimated Costs £	Planned/Actual Start Date	Planned Completion Date	Notes	
<b>Charnwood Area</b>								
1	Cobden Community Primary	New Traditional Build Centre	LCC	LCC	499,371	Completed	Completed	
2	Shelthorpe Community Primary	Internal Refurbishment of Existing School Area	LCC	LCC	232,398	Jan 2008	Feb 2008	Planning not required
3	Loughborough Children and Family Centre	Traditional Build Extension to Existing Family Centre	LCC	LCC	383,764	Dec 2007	Mar 2008	Planning 15th November 2007
4	Thurmaston Eastfield Primary	New Traditional Build	LCC	LCC	541,025	To be confirmed	Mar 2008	Planning 15th November 2007
5	Mountsorrel Christ Church & St Peters Primary	Internal Refurbishment within Existing School Area & Traditional Build Extension	LCC	LCC	462,634	Oct 2007	Mar 2008	Planning not required
6	Shepshed High	Internal Refurbishment of Existing Year 6 Block	LCC	LCC	392,304	July 2007	Nov 2007	Planning not required
<b>Hinckley Area</b>								
7	Earl Shilton Weavers Close	Internal Refurbishment of Existing Family Centre	LCC	LCC	72,997	To be confirmed	Feb 2008	Planning not required
8	Hinckley Bosworth Community College	New Traditional Build	LCC	LCC	431,044	Oct 2007	Mar 2008	Planning approved
9	Hinckley Redmoor High	Internal Refurbishment & Traditional Build Extension of Existing Bungalow	LCC	LCC	337,500	Oct 2007	Mar 2008	Planning approved
10	Hinckley Westfield Community Centre	New Traditional Build	LCC	LCC	70,000	To be confirmed	Mar 2008	Joint Venture with Community Centre
11	Hinckley Family Centre	Traditional Build Extension to Family Centre	LCC	LCC	483,431	Oct 2007	Mar 2008	Planning approved
12	Barwell Junior	New Traditional Build	LCC	LCC	405,259	Oct 2007	Mar 2008	Planning approved
<b>North West Leics Area</b>								
13	Castle Donnington High	Internal Refurbishment of Existing Windmill Centre	LCC	LCC	344,774	July 2007	Dec 2007	Planning not required
14	Coalville Children and Family Centre	Traditional Build Extension to Family Centre	LCC	LCC	511,618	Oct 2007	Mar 2008	Planning in principle approved
15	Thringstone Primary	Traditional Build Extension to Existing Bungalow	LCC	LCC	368,896	Oct 2007	Mar 2008	Planning approved
16	Ashby Woodcote Primary	New Traditional Build	LCC	LCC	455,269	To be confirmed	May 2008	Planning Issues regarding Parking
17	Measham Primary	New Mobile Accommodation	LCC	LCC	368,022	Nov 2007	Mar 2008	Planning 15th November 2007
18	Moira Infants	New Mobile Accommodation	LCC	LCC	333,914	Dec 2007	Mar 2008	Planning 15th November 2007
19	Ibstock Community College	Extension to Existing Mobile Accommodation	LCC	LCC	200,319	Dec 2007	Mar 2008	Verbal Planning Approval received
<b>Rest of County Area - Partnership Service Delivery</b>								
20	British Red Cross Family Support Centre, Oadby	Internal Refurbishment of Existing Family Centre	British Red Cross	Partnership	150,000	Jan 2008	May 2008	Planning not required
21	Blaby DC, Pavillion Centre, Huncote	Traditional Build Extension to Existing Building	Blaby DC	Partnership	200,000	Feb 2008	Sept 2008	Planning Required
22	Melton BC, Sysonby Street Comm Centre	New Traditional Build	Melton BC	Partnership	569,000	Oct 2007	Jul 2008	Planning approved
23	Melton BC, Warwick Road Comm Centre	Rebuild of existing Community Facility	Melton BC	Partnership	431,000	Jan 2008	Sept 2008	Planning Required
24	Market Harborough Welland Centre	Traditional Build Extension to Youth Wing	LCC	Partnership	500,000	Mar 2008	Sept 2008	Planning Required
Uncommitted funding					376,461			
Total					9,121,000			